



SUMMARY OF CONSTRUCTION PROJECTS

CARROLL COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001699*	Springdale – Harrison P.E. Addt'l Rte.-Sec.: Boone 412-6; Madison 412-3/4; Washington CR	412	5	PE Only	Programmed			-	-	-	-
009675	Beaver Lake-Hwy. 62 (S)	187	1	Reconstruction	Programmed			4.10	\$3 - \$5 M	4.10	\$3 - \$5 M
009702	Hwy. 62 Improvements (Green Forest) (S)	62	5	Major Widening	Programmed			2.00	-	2.00	-
009901	Hwy. 143 – Berryville (S)	62	4	Major Widening	Completed	Apr. 2011	Apr. 2014	2.78	\$9,437,159	2.78	\$9,437,159
012295	Districts 4 & 9 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	23	11	Safety Improvements	Completed	Feb. 2018	May. 2019	1.15	\$603,063	9.71	\$5,095,739
012351*	Districts 4, 5, 8 & 9 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	412	5	Bridge Rehabilitation	Completed	May. 2020	Aug. 2021	0.07	\$256,165	1.68	\$6,147,965
012387*	Statewide Underwater Br. Inspection (Phase XIII) (S) Addt'l Rte.-Sec.: Various	CS		Miscellaneous	Programmed			-	-	-	-
012408*	Districts 4, 8 & 9 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various	412	5	Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$226,435	-	\$8,575,000
012427*	Districts 4, 8 & 9 Centerline Rumble Stripe Impvts. (S) Addt'l Rte.-Sec.: Scott 23-1; Searcy 14-4; Van Buren 16-10	23	10	Safety Improvements	Under Construction	May. 2022	Mid 2025	5.06	\$32,241	312.35	\$1,990,253
090047*	Hwy. 23 North (Eureka Springs) (P.E.) (S)	23	11	PE Only	Programmed			-	-	-	-
090163	White River Bridge Deck Repair (Beaver) (S)	187	0	Bridge Rehabilitation	Programmed			-	< \$1 M	-	< \$1 M
090214	Hwy. 187 – Eureka Springs (Passing Lanes) (S)	62	3	Passing Lanes	Programmed			3.00	\$5 - \$10 M	3.00	\$5 - \$10 M
090219*	Green Forest – Alpena P.E.	62	5	PE Only	Programmed			-	-	-	-
090230	Co. Rd. 914 – West (S)	62	5	Major Widening	Completed	Sep. 2016	Mar. 2019	3.74	\$19,066,620	3.74	\$19,066,620
090231	Hwy. 62 Improvements (Alpena) (S) Addt'l Rte.-Sec.: Boone 62-6	62	5	Major Widening	Programmed			1.37	\$5 - \$10 M	2.37	\$15 - \$20 M
090235	Dryfork – Hwy. 103 (Passing Lane) (F)	412	5	Passing Lanes	Completed	May. 2012	Sep. 2014	1.51	\$3,157,471	1.51	\$3,157,471
090252*	Pension Mountain Trails (S)			Enhancement	Completed	Feb. 2009	Jul. 2014	-	\$92,158	-	\$92,158
090283	Indian Creek Str. & Apprs. (S)	21	6	Structure & Approaches	Completed	Jul. 2012	Sep. 2013	0.22	\$1,604,010	0.22	\$1,604,010
090289*	Green Forest SRTS I (2010)			Miscellaneous	Completed	Jun. 2016	Jan. 2018	-	\$125,000	-	\$125,000
090290*	Carroll Co. SRTS E (2010)			Miscellaneous	Completed	Aug. 2010	Apr. 2014	-	\$28,566	-	\$28,566
090328*	Green Forest Phillips St. Landscaping (ATEP-11) (S)			Enhancement	Completed	Dec. 2012	Sep. 2015	-	\$212,060	-	\$212,060
090330	Co. Rd. 704 – West of Hwy. 103 South (S)	62	5	Major Widening	Completed	Dec. 2015	Nov. 2017	3.67	\$12,520,093	3.67	\$12,520,093
090335*	Pension Mountain Trail (Ph. II) (Berryville) (S)			Enhancement	Completed	Jul. 2012	Jan. 2016	-	\$97,439	-	\$97,439
090336*	Trail Equipment Purchase (Berryville) (S)			Enhancement	Completed	Apr. 2012	Dec. 2014	-	\$15,962	-	\$15,962

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CARROLL COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
090346	Freeman Branch Str. & Apprs. (S)	221	0	Structure & Approaches	Completed	Sep. 2016	Nov. 2017	0.06	\$781,444	0.06	\$781,444
090389*	Harmon Park Trail Extension (Eureka Springs) (S)			Enhancement	Completed	Feb. 2014	Dec. 2015	-	\$68,498	-	\$68,498
090400*	Berryville School Dist. SRTS I (2012)			Roadside Appurtenances	Completed	Mar. 2017	Mar. 2020	-	\$59,445	-	\$59,445
090412	Dryfork – Osage (Sel. Secs.) (Overlay) (S)	412	5	Resurfacing	Completed	Apr. 2014	Jul. 2014	3.79	\$825,883	3.79	\$825,883
090420*	Pension Mountain Trail (Ph. III) (Berryville) (RTP-14) (S)			Enhancement	Completed	Jun. 2015	Mar. 2018	-	\$4,259	-	\$4,259
090423	Huntsville – Eureka Springs (Safety Impvts.) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Madison 23-9	23	10	Safety Improvements	Completed	Nov. 2019	Jul. 2021	6.23	\$1,887,190	23.05	\$6,982,304
090424	Madison Co. Line – Eureka Springs (Safety Impvts.) (Sel. Secs.) (S)	23	10	Safety Improvements	Completed		Jul. 2022	0.53	\$62,708	0.53	\$62,708
090435	Dry Fork Str. & Apprs. (S)	21	5	Structure & Approaches	Scheduled	Nov. 2022		-	\$1 - \$3 M	-	\$1 - \$3 M
090442	Hwy. 62 – Indian Creek (Overlay) (S)	21	6	Resurfacing	Completed	Mar. 2016	Aug. 2016	7.10	\$1,139,476	7.10	\$1,139,476
090450*	District 9 Bridge Painting (S) Addt'l Rte.-Sec.: Various	62	3	Miscellaneous	Completed	Jan. 2016	Jul. 2016	-	\$640,256	-	\$1,600,637
090455*	Arkansas SRTS Outreach (Green Forest) (SRTS-15) (S)			Miscellaneous	Completed	Mar. 2020	Mar. 2021	-	\$182,800	-	\$182,800
090464*	Larimer Park Trail (Green Forest) (TAP-15) (S)			Enhancement	Completed	Oct. 2018	Oct. 2021	-	\$104,409	-	\$104,409
090465*	Green Forest Square Streetscaping (TAP-15) (S)			Enhancement	Completed	Oct. 2018	Mar. 2021	-	\$96,551	-	\$96,551
090470*	Holiday Island Bobcat Hiking Trail (RTP-16) (S)			Enhancement	Completed	Dec. 2017	Aug. 2018	-	\$30,000	-	\$30,000
090474	Hwy. 412 – Berryville (Safety Impvts.) (S)	21	5	Safety Improvements	Completed	Jan. 2020	Oct. 2020	16.82	\$3,923,673	16.82	\$3,923,673
090480	Benton Co. Line – Hwy. 187 (S)	62	3	Resurfacing	Completed	Jan. 2017	Jul. 2017	3.63	\$943,619	3.63	\$943,619
090496*	Freeman Ave. Sidewalks (Berryville) (TAP-16) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
090502	Piney Creek Str. & Apprs. (S)	21	5	Structure & Approaches	Under Construction	Aug. 2020	Late 2022	0.33	\$2,628,841	0.33	\$2,628,841
090534	Hwy. 103 – East (Green Forest) (S)	62	5	Resurfacing	Completed	Apr. 2019	Sep. 2019	3.60	\$1,168,250	3.60	\$1,168,250
090549	Leatherwood Creek Str. & Apprs. (S)	187	0	Structure & Approaches	Scheduled	Jan. 2023		0.25	\$1 - \$3 M	0.25	\$1 - \$3 M
090559	Hwy. 412 – Berryville (Passing Lanes) (S)	21	5	Passing Lanes	Scheduled	Nov. 2023		2.40	\$5 - \$10 M	2.40	\$5 - \$10 M
090566*	Eureka Springs W. Van Buren St. Sidewalk Impvts. (TAP-18) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
090574	District 9 Bridge Deck Rehab. (2019) (S) Addt'l Rte.-Sec.: Various	412	5	Bridge Rehabilitation	Completed	Sep. 2019	Dec. 2020	0.08	\$603,006	0.48	\$3,618,036
090588*	District 9 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	103	4	Sealing	Completed		Jun. 2022	6.51	\$121,515	62.61	\$1,168,672
090593	Hwy. 62 Inters. Impvts. (Berryville) (S)	62	4	Safety Improvements	Programmed			-	< \$1 M	-	< \$1 M
090611	Indian Creek – Missouri State Line (S)	21	6	Resurfacing	Scheduled	2024		9.69	\$3 - \$5 M	9.69	\$3 - \$5 M
090612	Hwy. 62 – Missouri State Line (S)	143	1	Resurfacing	Scheduled	2024		10.08	\$1 - \$3 M	10.08	\$1 - \$3 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CARROLL COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
090632*	Berryville Downtown Sidewalks (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
090639	Huntsville – Alpena (Passing Lanes) (S) Addt'l Rte.-Sec.: Madison 412-3/4	412	5	Passing Lanes	Programmed			21.15	\$20 - \$30 M	35.06	\$40 - \$50 M
090643	Hwy. 103 Str. & Apprs. (S)	103	4	Structure & Approaches	Scheduled	Jun. 2024		0.09	\$1 - \$3 M	0.09	\$1 - \$3 M
090650	Hwys. 23/62 Inters. Impvts. (Eureka Springs) (S) Addt'l Rte.-Sec.: Carroll 62-4	23	10	Safety Improvements	Scheduled	Feb. 2024		-	\$1 - \$3 M	-	\$1 - \$3 M
A90005	Alpena – Hwy. 65 (S) Addt'l Rte.-Sec.: Boone 62-6/6X/6Y, 65-1Y	62	5	Resurfacing	Sub. Completed	Apr. 2021	Sep. 2021	1.28	\$529,357	9.55	\$3,949,500
A90008	E. of Hwy. 21 – Dryfork (S)	412	5	Resurfacing	Completed	Apr. 2021	Jul. 2021	2.96	\$1,138,369	2.96	\$1,138,369
A90009*	District 9 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	103	4	Resurfacing	Completed		Jun. 2022	37.00	\$425,336	94.20	\$1,082,884
A90017*	District 9 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Boone 14-1; Marion 125-0	187	0	Resurfacing	Programmed			7.30	< \$1 M	19.80	\$1 - \$3 M
A90019*	District 9 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	103	4	Resurfacing	Programmed			10.20	< \$1 M	60.93	\$1 - \$3 M
C08001*	Eureka Springs Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2014	Jul. 2014	1.31	\$181,717	1.31	\$181,717
C08002*	Green Forest Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2014	Nov. 2014	0.82	\$184,983	0.82	\$184,983
C08003*	Eureka Springs Overlay No. 2	CS		Resurfacing	Completed	Jul. 2018	Oct. 2018	1.22	\$271,304	1.22	\$271,304
C08004*	Berryville Overly (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2015	Oct. 2015	1.58	\$264,000	1.58	\$264,000
C08005*	Beaver & Blue Eye Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2017	Aug. 2017	1.02	\$188,204	1.02	\$188,204
C08006*	Berryville Freeman Ave. Extension (S)	New		New Location	Completed	May. 2019	Oct. 2019	0.31	\$708,096	0.31	\$708,096
C08007*	Oak Grove Overlay & Surfacing (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2019	May. 2019	1.19	\$214,455	1.19	\$214,455
C08008*	Holiday Island Overlay (S)	CS		Resurfacing	Sub. Completed	Jan. 2022	Jun. 2022	2.82	\$607,722	2.82	\$607,722
R90079	Hwy. 21 – West (S)	221	0	Reconstruction	Programmed			2.28	\$1 - \$3 M	2.28	\$1 - \$3 M
SA0846*	Hwy. 103-East (Surfacing) (S)	CR		Resurfacing	Completed	May. 2012	Sep. 2012	1.15	\$147,658	1.15	\$147,658
SA0847*	Hwy. 221-Northwest (Surfacing) (S)	CR		Resurfacing	Completed	May. 2012	Aug. 2012	2.10	\$123,180	2.10	\$123,180
SA0848*	Hwy. 23-West (Repair & Reseal) (S)	CR		Resurfacing	Completed	Jun. 2013	Sep. 2013	5.05	\$294,145	5.05	\$294,145
SA0849*	Carroll Co. Leveling & Reseal (Sel. Secs.)(s)	CR		Resurfacing	Completed	Jun. 2014	Sep. 2014	5.38	\$239,446	5.38	\$239,446
SA0850*	Hwy. 62-North (Overlay) (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2015	Nov. 2015	1.05	\$191,832	1.05	\$191,832
SA0851*	Carroll Co. Level & Reseal No.2(sel. Sec.)(s)	CR		Resurfacing	Completed	Jun. 2015	Sep. 2015	2.00	\$151,853	2.00	\$151,853
SA0852*	Hwy 187-Starkey Use Area(leveling & RESEAL)(S)	CR		Resurfacing	Completed	Jun. 2016	Sep. 2016	4.00	\$313,986	4.00	\$313,986

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CARROLL COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
SA0853*	Hwy. 62 - North (Leveling & Reseal) (S)	CR		Resurfacing	Completed	May. 2017	Aug. 2017	3.50	\$277,590	3.50	\$277,590
SA0854*	Co. Rd. 98 - North (Leveling & Reseal) (S)	CR		Resurfacing	Completed	Jun. 2018	Sep. 2018	1.75	\$143,740	1.75	\$143,740
SA0855*	Carroll Co. Level & Reseal	New		Resurfacing	Completed	May. 2019	Sep. 2019	5.69	\$414,515	5.69	\$414,515
SA0856*	Carroll Co. Reseal No. 6 (S)	CS		Resurfacing	Completed	May. 2020	Aug. 2020	12.69	\$313,224	12.69	\$313,224
SA0857*	Hwy. 62 - North (Overlay) (S)	CR		Resurfacing	Under Construction	May. 2022	Late 2022	4.20	\$551,956	4.20	\$551,956
Totals For All Projects In Carroll County								189.46	\$90,022,933		

* Job not shown on county map.