



# SUMMARY OF CONSTRUCTION PROJECTS

## FAULKNER COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001725*	Oklahoma Line – North Terminal P.E. Addt'l Rte.-Sec.: Various	40	32	PE Only	Completed		Aug. 2021	-	\$0	-	\$2,296,302
012119*	Conway – I-430 (Widening) P.E. Addt'l Rte.-Sec.: Pulaski 40-33	40	32	PE Only	Programmed			-	< \$1 M	-	< \$1 M
012145	Palarm Creek – Hwy. 365 (Widening) (F) Addt'l Rte.-Sec.: Pulaski 40-33	40	32	Major Widening	Completed	Sep. 2013	Dec. 2014	1.06	\$4,943,500	5.08	\$21,493,478
012154*	Vilonia Bypass – Beebe P.E. Addt'l Rte.-Sec.: White 64-10	64	9	PE Only	Programmed			-	-	-	-
012155	Vilonia Bypass – East (F) Addt'l Rte.-Sec.: White 64-10	64	9	Major Widening	Completed	Jan. 2016	Mar. 2019	2.18	\$6,415,806	7.37	\$21,386,020
012227	Guy – Heber Springs (Safety Impvts.) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Cleburne 25-2	25	1	Safety Improvements	Under Construction	Jun. 2022		0.40	\$124,796	8.52	\$2,658,158
012290	Hwy. 64 – Hwy. 5 (Safety Impvts.) (Sel. Secs.) (S) Addt'l Rte.-Sec.: White 36-2	36	1	Safety Improvements	Under Construction	Aug. 2020	Late 2022	23.28	\$6,706,275	25.30	\$7,288,176
012296	Districts 2, 6, 7 & 8 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	25	1	Safety Improvements	Completed	Jan. 2018	Oct. 2018	0.40	\$289,138	6.10	\$2,648,885
012351*	Districts 4, 5, 8 & 9 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	64	9	Bridge Rehabilitation	Completed	May. 2020	Aug. 2021	0.08	\$292,760	1.68	\$6,147,965
012361*	Statewide UTBWC Impvts. (2020) (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	Nov. 2020	Late 2022	2.37	\$684,765	31.98	\$9,240,000
012362	Conway – North Little Rock (S) Addt'l Rte.-Sec.: Pulaski 40-33	40	32	Resurfacing	Scheduled	Nov. 2022		12.99	\$5 - \$10 M	22.66	\$15 - \$20 M
012408*	Districts 4, 8 & 9 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various			Bridge Rehabilitation	Under Construction	Jun. 2022		-	\$226,435	-	\$8,575,000
012427*	Districts 4, 8 & 9 Centerline Rumble Stripe Impvts. (S) Addt'l Rte.-Sec.: Various			Safety Improvements	Under Construction	May. 2022	Mid 2025	18.35	\$116,924	312.35	\$1,990,253
050434*	District 5 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	124	9	Sealing	Completed		Jun. 2022	1.28	\$20,149	86.76	\$1,365,738
080123	Arkansas River – Tucker Creek (S)	60	0	Reconstruction	Programmed			2.00	\$5 - \$10 M	2.00	\$5 - \$10 M
080149*	Vilonia Bypass P.E.	64	9	PE Only	Completed		Jun. 2016	-	\$1,257,026	-	\$1,257,026
080174*	Conway Western Arterial Loop P.E.	New		PE Only	Programmed			-	-	-	-

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## FAULKNER COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
080219	I-40 – Squirrel Hill (Overlay) (S)	64	9	Resurfacing	Programmed			2.65	< \$1 M	2.65	< \$1 M
080273	Hwy. 266 – Hwy. 64 (Conway) (S)	65	9B	Major Widening	Completed	Jun. 2011	Oct. 2012	0.41	\$1,727,027	0.41	\$1,727,027
080322*	Conway Transit Feasibility Study			Study	Completed	Nov. 2015	Nov. 2015	-	\$171,120	-	\$171,120
080328*	Greenbrier SRTS I (2007)			Miscellaneous	Completed	Aug. 2009	Jul. 2014	-	\$69,830	-	\$69,830
080329*	Vilonia SRTS I (2007)			Miscellaneous	Completed	Oct. 2009	Jul. 2014	-	\$263,367	-	\$263,367
080339	Hwys. 36/107 Inters. Impvts. (S. of Enola) (S) Addt'l Rte.-Sec.: Faulkner 107-4	36	1	Safety Improvements	Completed	Jul. 2011	Jul. 2012	-	\$884,539	-	\$884,539
080360*	Elm St. RR Signals/Surf. & College Ave. RR Ped. Signals (Conway) (S)			RR Crossing	Completed	Jul. 2009	Nov. 2018	-	\$649,138	-	\$649,138
080364	Hwy. 64 – Bruce St. (Conway) (S)	65	9B	Major Widening	Scheduled	Sep. 2023		0.76	\$3 - \$5 M	0.76	\$3 - \$5 M
080384	Branch of Cadron Creek Str. & Apprs. (Holland) (S)	287	1	Structure & Approaches	Completed	Sep. 2011	Sep. 2012	0.01	\$441,151	0.01	\$441,151
080388	Hwy. 65 – East (Widening) (F)	40	32	Major Widening	Completed	Dec. 2011	May. 2014	8.20	\$44,659,165	8.20	\$44,659,165
080395	Conway South Interchange – Hwy. 365 (Grading & Strs.) (F)	New		Grading & Structures	Completed	Oct. 2013	Oct. 2015	0.84	\$13,218,456	0.84	\$13,218,456
080396	Conway South Interchange – Hwy. 365 (Base & Surf.) (S)	New		Base & Surfacing	Completed	Oct. 2015	Jun. 2017	0.84	\$4,724,715	0.84	\$4,724,715
080397	Hwy. 25 Relocation (I-40-North) (S)	25	0	New Location	Completed	Dec. 2015	Sep. 2017	2.08	\$10,799,699	2.08	\$10,799,699
080402*	Mayflower SRTS I (2010)			Miscellaneous	Completed	Nov. 2011	Dec. 2012	-	\$101,557	-	\$101,557
080403*	Conway SRTS E (2010)			Miscellaneous	Completed	May. 2012	Jul. 2013	-	\$12,295	-	\$12,295
080404*	Conway SRTS SU (2010)			Miscellaneous	Completed	Sep. 2010	Oct. 2014	-	\$2,000	-	\$2,000
080411	Palarm Creek – West (Widening) (F)	40	32	Major Widening	Completed	Feb. 2013	Aug. 2014	3.80	\$12,146,290	3.80	\$12,146,290
080414*	UCA Stone Dam Creek Trail (ATEP-11) (S)			Enhancement	Completed	Aug. 2012	Mar. 2013	-	\$207,434	-	\$207,434
080426	Bono – Hwy. 124 (Rehab.) (S)	285	1	Rehabilitation	Completed	Feb. 2016	Sep. 2017	4.82	\$7,303,182	4.82	\$7,303,182
080430	Hwy. 365 – Sturgis Rd. (Gr. & Strs.) (S)	New		Grading & Structures	Completed	Feb. 2014	Aug. 2015	1.02	\$2,203,680	1.02	\$2,203,680
080431	Hwy. 365 – Sturgis Rd. (Bs. & Surf.) (S)	New		Base & Surfacing	Completed	Oct. 2015	Oct. 2016	1.02	\$3,000,000	1.02	\$3,000,000
080432*	Hendrix College Trail (S)			Enhancement	Completed	Jun. 2012	Dec. 2014	-	\$151,630	-	\$151,630
080434*	Tucker Creek Trail Extension (Ph. II) (Conway) (S)			Enhancement	Completed	Jul. 2012	Dec. 2014	-	\$161,547	-	\$161,547
080435*	Mayflower Railroad Trail (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
080457	UPRR Overpass & Realign. (Mayflower) (S) Addt'l Rte.-Sec.: Faulkner New	89	5	New Location Structure & Approaches	Under Construction	Nov. 2020	Mid 2023	2.02	\$26,296,760	2.02	\$26,296,760
080465	Plumerville – Conway (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Conway 40-31	40	32	Safety Improvements	Completed	Nov. 2012	Jun. 2013	1.60	\$246,982	9.35	\$1,452,836
080466	Vilonia Bypass (Cable Median Barrier) (S)	64	9	Safety Improvements	Completed	Jan. 2013	Jun. 2013	9.29	\$1,294,000	9.29	\$1,294,000
080470	Hwy. 65 Signals Coordination (Greenbrier) (S)	65	9	Safety Improvements	Completed	Sep. 2013	Jul. 2014	-	\$183,612	-	\$183,612

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## FAULKNER COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
080473	Hwys. 64/65/65B Intersection (Conway) (Overlay) (S) Addt'l Rte.-Sec.: Faulkner 65-9/9B	64	8	Resurfacing	Completed	Apr. 2013	Aug. 2013	0.88	\$281,588	0.88	\$281,588
080482*	Vilonia SRTS I (2012)			Miscellaneous	Completed	Oct. 2015	May. 2016	-	\$65,204	-	\$65,204
080486	Hwy. 89 – Pulaski Co. Line (Overlay) (S)	365	10	Resurfacing	Completed	Feb. 2014	Aug. 2014	4.88	\$916,895	4.88	\$916,895
080491*	I-40 – East German Ln. (Conway) P.E.	286	2	PE Only	Completed		Jul. 2022	-	\$799,720	-	\$799,720
080492	I-40 – Thomas G. Wilson Dr. (Conway) (S) Addt'l Rte.-Sec.: Faulkner 286-2	65	9B	Major Widening	Completed	Jan. 2016	Dec. 2016	0.47	\$9,440,079	0.47	\$9,440,079
080493	Thomas G. Wilson Dr. – East German Ln. (Conway) (S)	286	2	Major Widening	Programmed			0.50	\$3 - \$5 M	0.50	\$3 - \$5 M
080496	Siebenmorgen Rd. – Mill St. Noise Barrier Wall (I-40) (Conway) (S)	40	32	Safety Improvements	Completed	Sep. 2019	Jun. 2020	0.31	\$2,825,399	0.31	\$2,825,399
080505	Greenbrier Creek Str. & Apprs. (S)	225	1	Structure & Approaches	Completed	May. 2019	Sep. 2019	0.10	\$665,343	0.10	\$665,343
080508	I-40/Hwy. 65 Intchn. Impvts. (Conway) (S) Addt'l Rte.-Sec.: Faulkner 65-9/9B	40	32	Safety Improvements	Sub. Completed	Nov. 2019	Aug. 2021	0.43	\$5,611,426	0.43	\$5,611,426
080511	Pulaski Co. Line – Hwy. 64B (Overlay) (S)	107	2	Resurfacing	Completed	Feb. 2016	Jul. 2016	6.22	\$1,092,114	6.22	\$1,092,114
080517	I-40/6th St. Overpass (Conway) (S)	40	32	Structure & Approaches	Completed	Jun. 2015	Sep. 2017	0.04	\$9,691,367	0.04	\$9,691,367
080518	Hwy. 64 Intchn. Traffic Operation Impvts. (Conway) (S) Addt'l Rte.-Sec.: Faulkner 64-9	40	32	Safety Improvements	Completed	Sep. 2015	Mar. 2017	-	\$5,258,458	-	\$5,258,458
080519	Dave Ward Dr. Traffic Ops. Impvts. (Conway) (S)			Safety Improvements	Under Construction	Aug. 2018		-	\$472,311	-	\$472,311
080521	District 8 R.E. Office 84 (Conway) (S)	64	9	Buildings	Programmed			-	-	-	-
080522*	Dave Ward Dr. Ped. Overpass (Conway) (RTP-15) (S)			Enhancement	Completed	Feb. 2018	Jun. 2019	-	\$1,561,404	-	\$1,561,404
080523*	Wildlife Observation Trail (Holland) (RTP-15) (S)			Enhancement	Completed	Feb. 2018	Apr. 2020	-	\$68,535	-	\$68,535
080530*	Greenbrier Trails (RTP-16) (S)			Enhancement	Completed	Sep. 2019	Dec. 2020	-	\$80,086	-	\$80,086
080553	Conway – Saltillo (S)	286	2	Resurfacing	Completed	May. 2017	Nov. 2017	6.07	\$1,054,107	6.07	\$1,054,107
080561*	Mayflower Hwy. 89 Sidewalks (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
080563	Hwy. 64 & Sunny Gap Rd. Signal (Faulkner Co.) (S)	64	9	Safety Improvements	Completed	Jan. 2018	Dec. 2018	-	\$185,269	-	\$185,269
080566*	Markham St. Jump Start Impvts. (Conway) (S)			Miscellaneous	Completed	Jul. 2019	May. 2022	-	\$2,441,788	-	\$2,441,788
080568*	Hwy. 64/Hwy. 65 Connection Impvts. Study (Conway) (S)			Study	Completed		Feb. 2021	-	\$150,000	-	\$150,000
080569*	Crossover One Rd. RR Signals (North of Mayflower) (S)			RR Crossing	Completed		Dec. 2021	-	\$276,198	-	\$276,198
080573*	Mount Vernon Downtown Sidewalk Impvts. (TAP-17) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
080576*	Hwy. 64 Traffic Ops. Impvts. (Oak St.) (Conway) (S)	64	9	Safety Improvements	Scheduled	2022		2.01	< \$1 M	2.01	< \$1 M
080578*	Hwy. 65B (Dave Ward Drive) Impvts. Study (S)	65	9B	Study	Programmed			-	-	-	-
080586	Lonoke Co. Line – Hwy. 107 (S)	319	3	Resurfacing	Completed	May. 2020	Nov. 2020	4.10	\$1,302,739	4.10	\$1,302,739

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## FAULKNER COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
080596	Hwy. 60 – Hwy. 89 (S)	365	10	Resurfacing	Completed	Feb. 2021	Oct. 2021	6.55	\$2,497,964	6.55	\$2,497,964
080619	Hwy. 60 – I-40 Inters. Impvts. (Conway) (F)	65	9B	Safety Improvements	Scheduled	May. 2024		-	\$15 - \$20 M	-	\$15 - \$20 M
080620*	Conway Stone Dam Creek Trail Ph. 1 (RTP) (S)			Enhancement	Under Construction	Aug. 2021		-	\$1,327,182	-	\$1,327,182
080624*	Vilonia Hwy. 64B Ped. Lighting (TAP-19) (S)	64	9B	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
080629*	Vilonia Church St. Sidewalks (TAP-19) (S)	CS		Enhancement	Programmed			-	< \$1 M	-	< \$1 M
080633	Hwy. 65B/Robins St. Signal (Conway) (S)	CS		Safety Improvements	Scheduled	Jan. 2023		-	\$1 - \$3 M	-	\$1 - \$3 M
080634	Hwy. 64/Hogan Ln. Roundabout (Conway) (S)	CS		Safety Improvements	Scheduled	May. 2023		-	\$1 - \$3 M	-	\$1 - \$3 M
080636*	Markham St. Jump Start Impvts. Ph. 2 (Conway) (S)	CS		Miscellaneous	Programmed			-	-	-	-
080639	N. of Beaver Fork Lake – Hwy. 65 (S)	25	0	Resurfacing	Scheduled	Feb. 2023		9.02	\$1 - \$3 M	9.02	\$1 - \$3 M
080640	Hwys. 60 & 65B (Sel. Secs.) (Conway) (S) Addt'l Rte.-Sec.: Faulkner 65-9B	60	0	Resurfacing	Scheduled	2023		8.71	\$5 - \$10 M	8.71	\$5 - \$10 M
080642	Mayflower – West (Sel. Secs.) (S)	89	5	Resurfacing	Scheduled	2024		3.20	\$1 - \$3 M	3.20	\$1 - \$3 M
080647*	Salem Rd. Reconstruction (Conway) (S)	CS		Reconstruction	Programmed			-	< \$1 M	-	< \$1 M
080651*	Conway College Ave. Shared-Use Path (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
080662	Hwy. 65 – West (S) Addt'l Rte.-Sec.: Conway 40-31	40	32	Resurfacing	Completed	Aug. 2020	Jun. 2021	4.71	\$6,544,267	5.94	\$8,144,554
080663*	Harkrider Sidewalk (Conway) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
080664*	East Main St. Sidewalk (Greenbrier) (S)			Enhancement	Under Construction	Nov. 2021		0.32	\$125,354	0.32	\$125,354
080667	Hwys. 25/285 Inters. Impvts. (Wooster) (S) Addt'l Rte.-Sec.: Faulkner 285-1	25	0	Safety Improvements	Programmed			-	< \$1 M	-	< \$1 M
080668*	Salem Rd. Bridge Reconstruction (Conway) (S)	CS		Structure & Approaches	Programmed			-	\$3 - \$5 M	-	\$3 - \$5 M
080669*	Greenbrier Hwy. 25 Sidewalks (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
080670*	UCA Stone Dam Creek Ped. Bridge (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
080683*	Conway Kinley Trail Ext. (RTP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
A50006*	District 5 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	124	9	Resurfacing	Completed		Jun. 2022	1.28	\$20,070	85.68	\$1,343,456
A80006	Hwy. 65B – East (Sel. Secs.) (Conway) (S)	64	9	Resurfacing	Completed	Apr. 2021	Aug. 2021	3.25	\$2,293,404	3.25	\$2,293,404
A80007	Clinton Rd. – I-40 (S)	89	4	Resurfacing	Completed	Jan. 2021	Aug. 2021	4.86	\$1,492,302	4.86	\$1,492,302
A80010*	District 8 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	225	1	Resurfacing	Completed		Jun. 2022	5.30	\$58,750	93.36	\$1,004,551
A80015	Cadron Creek – Hwy. 65B (Conway) (S)	64	8	Resurfacing	Under Construction	Apr. 2022	Late 2022	4.53	\$2,015,790	4.53	\$2,015,790

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## FAULKNER COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
A80017	Hwy. 124 – S. of Greenbrier (Sel. Secs.) (S) Addt'l Rte.-Sec.: Van Buren 65-9	65	9	Resurfacing	Under Construction	Jun. 2022		12.64	\$5,027,999	14.59	\$5,803,679
A80020*	District 8 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	124	6	Resurfacing	Programmed			7.40	< \$1 M	97.40	\$1 - \$3 M
C23001*	Holland & Wooster Overlay (S)	CS		Resurfacing	Completed	Sep. 2014	Dec. 2014	3.83	\$394,040	3.83	\$394,040
C23002*	Conway Hogan Ln. Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2015	Oct. 2015	1.79	\$367,401	1.79	\$367,401
C23003*	Enola & Mt Vernon Overlay & Surf(sel Secs)(s)	CS		Resurfacing	Completed	Feb. 2019	Sep. 2019	4.36	\$403,471	4.36	\$403,471
C23004*	Mayflower & Vilonia Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2017	Sep. 2017	4.23	\$433,368	4.23	\$433,368
C23005*	Twin Groves Solomon Grove Rd Olay(sel Sec)(s)	CS		Resurfacing	Completed	Jun. 2016	Jan. 2017	4.05	\$365,523	4.05	\$365,523
C23006*	Conway Davis St. Overlay	CS		Resurfacing	Completed	Jan. 2020	Apr. 2020	1.57	\$342,547	1.57	\$342,547
C23007*	Vilonia Overlay (S)	CS		Resurfacing	Under Construction	Jan. 2022	Late 2022	2.85	\$357,799	2.85	\$357,799
C23008*	Mayflower Overlay (S)	CS		Resurfacing	Under Construction	Jan. 2022	Late 2022	2.31	\$287,180	2.31	\$287,180
C23009*	Greenbrier & Guy Overlay (S)	CS		Resurfacing	Under Construction	Feb. 2022	Late 2022	3.99	\$501,075	3.99	\$501,075
C76041*	Damascus,greenbrier&guy Overlay (Selsecs) (S) Addt'l Rte.-Sec.: Van Buren CS	CS		Resurfacing	Completed	Feb. 2017	Jun. 2017	4.35	\$340,586	6.57	\$514,402
FS8018	Squirrel Hill-East (S)	64	9	Resurfacing	Completed	Mar. 2012	Aug. 2012	4.11	\$2,116,718	4.11	\$2,116,718
FS8023	Springhill – South (S)	65	9	Resurfacing	Completed	May. 2012	Aug. 2012	1.90	\$916,726	1.90	\$916,726
FS8024	Woolly Hollow St. Park – Hwy. 65 (S)	285	0	Resurfacing	Completed	May. 2012	Sep. 2012	6.17	\$944,404	6.17	\$944,404
FS8038	Hwy. 107 – Mt. Vernon (S)	36	1	Resurfacing	Completed	Jul. 2013	Jan. 2014	8.34	\$1,146,785	8.34	\$1,146,785
FS8042	East Fork Cadron Creek – Conway (S)	65	9	Resurfacing	Completed	Apr. 2014	Oct. 2014	4.41	\$1,967,164	4.41	\$1,967,164
FS8048	Vilonia West City Limits – East (S)	64	9B	Resurfacing	Completed	Jun. 2016	Aug. 2016	4.49	\$1,058,127	4.49	\$1,058,127
FS8051	Hwy. 64 – Hwy. 107 (S)	36	1	Resurfacing	Programmed			8.30	\$1 - \$3 M	8.30	\$1 - \$3 M
SA2366*	Faulkner County Overlay No. 7 (Sel. Secs.)(s)	CR		Resurfacing	Completed	Apr. 2014	Jul. 2014	1.99	\$234,573	1.99	\$234,573
SA2367*	Hwy. 65-Holland C.L.(ACKLIN Gap Rd.)(olay)(s)	CR		Resurfacing	Completed	Jun. 2015	Nov. 2015	6.62	\$857,462	6.62	\$857,462
SA2368*	Hwy. 286 - Hwy. 107 (Otto Rd.) (Overlay) (S)	CR		Resurfacing	Completed	Sep. 2015	Feb. 2016	7.81	\$828,320	7.81	\$828,320
SA2369*	Hwy. 25 - Hwy. 65 (Elliot Rd.) (Overlay) (S)	CR		Resurfacing	Completed	Mar. 2016	Jul. 2016	3.40	\$464,550	3.40	\$464,550
SA2370*	Hwy. 64-Conway C.L.(LOWER Ridge Rd.)(olay)(s)	CR		Resurfacing	Completed	Jun. 2016	Feb. 2017	3.60	\$533,032	3.60	\$533,032
SA2371*	Faulkner Co. Widening & Overlay(sel. Secs.)(s)	CR		Resurfacing	Completed	May. 2017	Oct. 2017	7.40	\$1,010,646	7.40	\$1,010,646
SA2372*	Faulkner Co Widening & Ovrly No 2 (Selsecs)(s)	CR		Resurfacing	Completed	Feb. 2018	Jun. 2018	7.11	\$1,092,925	7.11	\$1,092,925
SA2373*	Faulkner Co. Widening & Overlay No: 3 (Sel. S)	CR		Resurfacing	Completed	Feb. 2019	Jul. 2019	4.46	\$489,367	4.46	\$489,367
SA2374*	Faulkner Co. Widening & Overlay No. 4 (S)	CR		Resurfacing	Completed	Feb. 2020	Aug. 2020	5.90	\$865,765	5.90	\$865,765

\* Job not shown on county map.



# SUMMARY OF CONSTRUCTION PROJECTS

## FAULKNER COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
SA2375*	Faulkner Co. Widening & Overlay No. 5 (S)	CR		Resurfacing	Completed	Jan. 2021	Jul. 2021	5.40	\$843,360	5.40	\$843,360
SA2376*	Hwy. 64 - South (Overlay) (S)	CR		Resurfacing	Under Construction	Jan. 2022	<i>Late 2022</i>	6.69	\$952,859	6.69	\$952,859
<b>Totals For All Projects In Faulkner County</b>								<b>312.11</b>	<b>\$281,035,635</b>		

\* Job not shown on county map.