TRANSPORTATION RESEARCH COMMITTEE

TRC0207

Monitoring Hot Mix Asphalt on the Interstate Rehabilitation Program

Mark W. Frazier, Davin M. Webb

Final Report

Draft Final Report

TRC-0207

Monitoring Hot Mix Asphalt on the Interstate Rehabilitation Program

By

.

Mark W. Frazier Engineering Research Technician And Davin M. Webb Research Information Coordinator

Planning & Research Division Arkansas State Highway and Transportation Department

Conducted in Cooperation with the U.S. Department of Transportation Federal Highway Administration

September 2003

The opinions, findings, and conclusions expressed in this publication are those of the author and not necessarily those of the Arkansas State Highway and Transportation Department or the Federal Highway Administration. This report does not constitute a standard, specification, or regulation.

TABLE OF CONTENTS

Table of Contents	.1
Introduction	2
Project History	.3
Project Results	.6
Summary	.7
Recommendations	.7
Appendices	
Appendix A - Database Titles	8
Appendix A - Database Titles	8 11
Appendix A - Database Titles Appendix B - BX0100 Appendix C - B60115	8 11 12
Appendix A - Database Titles	8 11 12 13
Appendix A - Database Titles	8 11 12 13 14

INTRODUCTION

The Interstate Rehabilitation Program (IRP) involves the reconstruction of a large number of miles of Interstate within a five-year period. With leadership from the Arkansas General Assembly, the Governor's Office, and the Arkansas Highway Commission, voters approved the program in 1999. The rehabilitation on Arkansas' Interstates uses future federal and state funds through the sale of innovative GARVEE (Grant Anticipation Revenue Vehicles) bonds.

The construction began under the IRP in the late spring of 2000 and will rebuild over 300 of Arkansas' 655-mile Interstate highway system. Through the financing of GARVEE bonds, the Arkansas Highway Commission will use future federal funds to retire \$575 million worth of bonds to be issued over 3 years. Repayment will also come from required state matching funds and the proceeds from a phased-in four-cent-a-gallon increase of the state diesel fuel tax.

This presents the Arkansas State Highway and Transportation Department with the opportunity to monitor the design and production of large quantities of Hot Mix Asphalt (HMA) and the immediate and long-term impact of Interstate traffic. All of the designs in the final pavement will be of the same gyration levels, but material sources, and HMA producers, and pavement contractors will vary.

The TRC project "Monitoring Hot Mix Asphalt on Interstate Bond Program" was implemented in 2001 with the following.

- 1. Monitor projects constructed under the IRP from the design of HMA used on projects through construction.
- 2. Utilize design mix values and Acceptance Sampling and Independent Assurance Sampling results to build a database.
- 3. Utilize this data to predict performance based on national Superpave research.
- 4. Monitor in-service performance.
- 5. Indicators of "what not to do" may prove to give timely results that can be used on other IRP projects.

The results of this study would provide an in-depth look at the mix design, production, lay down process and performance of HMA on the Interstate. With such a vast amount of data being collected in a short period of time, the overall quantity of data would allow the Department to quickly and more accurately evaluate each job. It was anticipated that this research would also be an aid in more efficiently collecting field data for processing and analysis.

PROJECT HISTORY

In accordance with the Constitution and By-Laws of the Transportation Research Committee (TRC), a Research Subcommittee for TRC-0207 "Monitoring Hot Mix Asphalt on Interstate Bond Program" was formed in January 2001. Those members were Allan Holmes, Chairman, Frank Russenberger, Mike Limbird, Brad Fryer, Brent Dather, FHWA, and Davin Webb, Project Coordinator.

The first subcommittee meeting was held February 6, 2001 with all members present but Brent Dather, FHWA. Alan Meadors, the current Staff Research Engineer was also present.

During this meeting discussion covered whether or not this would be an in-house project or a contracted project. It was agreed that an in-house project could attain the goals of the project especially since the Department was close to implementation of the new SiteManager Program.

Fields needed for the database were discussed and it was agreed that a version patterned after the Superpave database (Appendix A) presented at the meeting would be acceptable. There were also concerns raised over the ability to accurately and easily convert station numbers over to log miles or would it be in the best interest of the Department's long range goals to go ahead and collect the limits using Global Positioning System (GPS) and get the latitude and longitude of each job limit.

Another question discussed was collecting the data from the field since there were no computer laptops assigned to any of the asphalt plant inspectors. The subcommittee agreed on the possibility of purchasing approximately ten laptops for this project in order to get the data electronically. David Henning, Staff Construction Engineer, would also be contacted to see where the Department stands on the implementation of the new SiteManager Program.

SiteManager is a Windows-based client/server application that will work with any State Highway Agency's existing database. SiteManager is compatible with the other software in AASHTO's Trns*Port family of software, and can exchange data with mainstream business software applications such as word processors and spreadsheets.

SiteManager is basically an integrated series of computerized forms for entering and viewing all information needed for a contract. Information entered on these forms is stored in a central database, so when a user calls up a report or record, it reflects the most up-to-date information available.

SiteManager eliminates the need to enter duplicate information; the program automatically transfers information from one form to all other forms and reports that use the same information.

The subcommittee agreed that there would be a draft work plan ready for review at the next meeting. The work plan included four phases:

Phase I – Data Collection. The data would be collected on all IRP projects that are active during this phase. All other IRP projects were added as necessary to give an adequate representation for statistical purposes. It was anticipated that the project would rely heavily on data gathered electronically by construction project level staff. Each inspector would complete a *Report of Inspection at Asphalt Plant* form and the *Verification of Contractor's Tests for Asphalt Concrete Hot Mix* form. These forms

would be e-mailed to the Project Coordinator serving as Principal Investigator (PI) in the research office. There would also be random on-site field inspections at which time the PI/Research personnel would make digital video of the asphalt lay down process. The Coordinator would also periodically acquire various other data taken at each site for updating the database.

Phase II – Site Inspections. Research and District personnel would monitor each site. Research staff would take digital photographs and the video of the sites during each monitoring visit. The Global Positioning System (GPS) would be used to locate features, coring locations and any paving irregularities found. If a problem area were detected, personnel would immediately attempt to locate the failure source and provide data and documentation to support the findings.

Phase III – Data Analysis. Data analysis will include collecting, compiling, sorting and verifying the data as well as the data collection process. A database would be created from the data received via e-mail from the Resident Engineers. Once the data has been imported into the database, any number of various queries could be run on the data to quickly and efficiently compare like data. This comparison could show if there are similar problems on any other jobs.

Phase IV – Reports. A final report would be written that includes all findings from this research effort. An implementation report or recommendations for the project would be developed from the findings.

The Transportation Research Committee (TRC) approved this project on May 24, 2001 for inclusion in the fiscal year 2002 Research Program. The work plan for "Monitoring Hot Mix Asphalt on Interstate Rehabilitation" was submitted at the Spring TRC for fiscal year 2002. It was approved as project TRC-0207. The work plan included the total budget for this project and a line item appropriation. The plan also contained competitive bid prices for laptop computers and a digital camera.

Laptop computers were purchased for use in the project in July 2001. There was still work to be done by Materials Division on standardizing some of the forms and spreadsheets that would be installed on the computers.

Asphalt plant inspectors in Districts 1, 4, 6, and 8 received new laptop computers purchased for this project in September 2001. The new SiteManager Program was not installed at this time because the Materials Components of the program were not worked out yet. The laptops were issued with only standard forms from the Materials and Construction directory and the option was left to the Resident Engineer to determine which forms he wished his inspectors to use.

Contact with the Resident Engineers on the IRP projects would need to be made first because they would need to review and approve the data forms before being forwarded to the Research office from the field.

There was not a current timetable for implementation of the SiteManager Program because only the Construction Management side of the program was the focus at this time. Also focus on the actual contractor payment through SiteManager was being developed.

The complete distribution of the laptop computers for the bond project materials inspectors was done in October of 2001. They were provided with the standard forms from the AHTD Materials and Construction directories. Also another share folder in the Construction directory provided some of the different verification/tracking forms that various Resident Engineer (RE) offices had created. Contact was needed with the bond project REs to arrange the lot reports for the ACHM mixes to be e-mailed to the Research office after being reviewed and approved.

At a subcommittee meeting held October 16th Mark Frazier was assigned to this project to replace Davin Webb as Project Coordinator September of 2002. Mr. Webb would still assist with the project because of his early involvement with the start of the project. Jerry Trotter replaced Brad Fryer on the subcommittee and shortly after Mark Bradley replaced Alan Meadors as Staff Research Engineer on the subcommittee.

A memo was sent out to the Resident Engineer (RE) offices that had IRP jobs assigned to them. The memo asked for information about mixes used on the IRP jobs and their content, plant suppliers, aggregate used, location in log miles and/or stations of IRP jobs and where mixes are used, and if the mixes were changed during the IRP job.

Rochelle Blue, RE 32 from District 3, responded with information on IRP job BX0100 (Appendix B). In lieu of entering data on the spreadsheet electronically she sent copies of the mix designs used, locations where each mix was placed and the typical sections, special details and plan and profiles for the project. She sent information on IRP jobs B30100 and B30101 the middle of October. The data was similar to what was sent on IRP job BX0100.

Tim Baber, RE 64 from District 6 sent in a spreadsheet with data on IRP job B60115 (Appendix C) the third week of October. Information from District 8 about IRP jobs B80104 (Appendix D) and B80105 (Appendix E) were sent also from Mike Hays and Joseph Knight, from the RE 86 office. Breakdown of tonnage per lot and mix design was received for Job B10102 (Appendix F).

The data was received from Districts 1, 3, 6, and 8 and entered into the database. The amount and format of information varied from one IRP job to another and consumed vast amounts of time to sort. After these responses there was no more follow-up or data turned in even though the IRP jobs have continued to be let, worked, and completed.

During the summer of 2003, a subcommittee meeting was held to decide the status of this research project and its future. Everyone (including new members Jerry Trotter and Mark Bradley) except Brent Dather, FHWA representative were present. The consensus was to finalize this project.

PROJECT RESULTS

The collection of data from the field was not uniform from district to district. Much of the data is in hard copy format and very detailed. There are inspector's diaries available to review but these are handwritten and contain large volumes of notes to review.

Some information is kept at the Resident Engineer's office and some is forwarded to the main building for storage. Various divisions and sections have data available but may be stored in different formats.

Materials Division has approximately 1,000 mix designs listed on the Materials intranet. The Pavement Management group in the Research Section of the Planning and Research Division has information on International Roughness Index and Ride Number. The plans for various jobs are available through the Programs and Contracts Division. The Construction Division has additional information related to ongoing construction jobs.

If a problem occurs on a particular IRP job the data is available in various offices of the Department. Also the experience and knowledge of our Resident Engineers, inspectors, and other professional personnel is available for input.

Troubleshooting and researching the problem area has been standardized for a long time and many field and laboratory tests would still be performed as they have in the past to resolve the problem.

Field review would include a physical inspection of the problem area and surrounding terrain. The grade and sub-grade make-up of the terrain and its affect on the site are considered. Core samples of materials from the site would be taken and tested in the laboratory to confirm quality and assurance testing.

Asphalt plants and quarry/pit operations and procedures are reviewed to ensure specification materials were used in the construction project and the contractors' proper handling and application of the materials are also considered.

Hopefully because many on-going quality and assurance tests are performed on the materials used during the construction the problem stage is never reached. It is noted that no pavement problems have arisen during the course of this project.

Without the standardized electronic collection format (SiteManager) fully completed and on-line, the collection of available data for the database creates a vast amount of work in manually entering the data and is extremely time consuming. The inconsistency in data submitted is also a problem.

SUMMARY

The potential and scope of having one database with all the information pertaining to mix designs and acceptance and assurance sampling results was an excellent idea but difficulties developed with collection of field data without the use of a standardize electronic software medium (SiteManager).

RECOMMENDATIONS

- 1. Complete the development of the SiteManager Program. Though some features of SiteManager are being utilized (i.e.-construction, payment tracking to contractor); the Materials Management Module of SiteManager is not fully developed for use yet. The Materials Module would include analysis, design, development, testing, beta testing, and warranty phases. The Materials Division has estimated that this may take as much as three years to implement.
- 2. In the interim, forms should be standardized for use in the field by inspectors. Not all forms utilized now are the same from job to job. These forms need to be standardized to accommodate transfer to the SiteManager Program format.
- 3. A review needs to be made on the retention of records kept by the Department. Because of a recommendation by a QIP committee in 1997, the life expectancy of materials records pertaining to finalized jobs kept at the RE offices is three years. After that it is up to the Resident Engineer decision to keep or destroy the records.
- 4. In the future the problem statement should be resubmitted with appropriate changes after the SiteManager Program has been implemented.

V	tles
Appendix	Database Ti

	ROUTE SECTION	SURFACE	BS. PER SQ. YD KGS. PER SQ. METER	OUTSIDE LANE WIDENING/BASE	BS. PER SQ. YD KGS. PER SQ. METER	INSIDE SHOLIT DEB/BINDEB	BS. PER SQ. YD KGS. PER SQ. METER		OUTSIDE SHOULDER/LEVELING	BS. PER SQ. YD KGS. PER SQ. METER
	COUNTY	EVELING	KGS. PER SQ. METER L	WIDENING/SURFACE	KGS. PER SQ. METER I	HOUT DEP/BASE	KGS. PER SQ. METER I		HOULDER/BINDER	KGS. PER SQ. METER I
	JOB #	n	LBS. PER SQ. YD	INSIDE LANE	LBS. PER SQ. YD	NSIDE S	LBS. PER SQ. YD		OUTSIDE SI	LBS. PER SQ. YD
ıdix A se Titles	MAX_RUT	INDER	KGS. PER SQ. METER	IDENING/LEVELING	KGS. PER SQ. METER	WIDENINC/SLIPFACE	KGS. PER SQ. METER		HOULDER/BASE	KGS. PER SQ. METER
Apper Databas	RUT_AVERAGE	B	LBS. PER SQ. YD	INSIDE LANE W	LBS. PER SQ. YD	OUTSIDE LANE	LBS. PER SQ. YD		OUTSIDE S	LBS. PER SQ. YD
	FIELD_DATA_SHEETS	ASE	KGS. PER SQ. METER	IDENING/BINDER	KGS. PER SQ. METER	IDENINC/LEVELING	KGS. PER SQ. METER		LDER/SURFACE	KGS. PER SQ. METER
	COMMENTS	B	LBS. PER SQ. YD	INSIDE LANE W	LBS. PER SQ. YD	OUTSIDE LANE W	LBS. PER SQ. YD		INSIDE SHOU	LBS. PER SQ. YD
	MIX_DSN_NO		END L.M. / STATION #	(IDENING/BASE	KGS. PER SQ. METER	IDENING/BINDER	KGS. PER SQ. METER		DER/LEVELING	KGS. PER SQ. METER
	APPROVED_DATE		BEG. L.M. / STATION #	INSIDE LANE W	LBS. PER SQ. YD	OUTSIDE LANE W	LBS. PER SQ. YD		INSIDE SHOULA	LBS. PER SQ. YD

OUTSIDE SHOULDER/SURFACE OUTSIDE SHOULDER/SURFACE BLBS. PER SQ. YD KGS. PER SQ. METER	0			
OUTSIDE SHOULDER/SURFACE 0 0.0TSIDE SHOULDER/SURFACE 1 1.BS. PER SQ. YD KGS. PER SQ. METER				
OUTSIDE SHOULDER/SURFACE OUTSIDE SHOULDER/SURFACE LBS. PER SQ. YD KGS. PER SQ. METER				
OUTSIDE SHOULDER/SURFACE UTSS.PER SQ. YD KGS. PER SQ. METER Layer Data Comments				
OUTSIDE SHOULDER/SURFACE 0 DLSS. PER SQ. YD KGS. PER SQ. METER				
OUTSIDE SHOULDER/SURFACE LBS. PER SQ. YD KGS. PER SQ. METER Layer Data Comments				
OUTSIDE SHOULDERSURFACE LBS. PER SQ. YD KGS. PER SQ. METER Layer Data Comments				
OUTSIDE SHOULDER/SURFACE LBS. PER SQ. YD KGS. PER SQ. METER				Layer Data Comments
OUTSIDE SHOU LBS. PER SQ. YD			LDER/SURFACE	KGS. PER SQ. METER
			OUTSIDE SHOU	LBS. PER SQ. YD

-	÷	
-	3	
-		
	2	2

Sarface BX0100

Mix Design # SP280C-01 ,2487+00-2536+83.5LML-R+EL+Lns Shids 2539+66.5-2552+13.5 LML-R+=L+Lns +Shlds 2558+265-2575+03.42LML-Rt \$L+Lns \$ Shills 2585+365-2625+46 LML-R+Ln & Shid 2585+36.5-2627+50 LML-L+ Ln 2585+36,5-2625+50 LML-2+ Shid 2487+00-2536+835 RML-2+5 R+Los 556125 2539+66.5-2552+13.5 RML-2+9R+Lns Shlds 2558+26,5-2575+03.42 RML-L+: R+Lns + Shills 2585+36.5-2630+73 RML-R+Shid 2585+365-2619+30RML-R+Ln 2585+36,5-2670+30 RML-L+Ln 55h 2595+45-2612+90 Ramp 1 2594425-2598+50 Ramp / Decel :2598+50-2601+70 Ramp / Trans :2592+30-2605+15 Ramp 4 Accel 2604+75-2615+00 Ramp 4 :2610+99-2628+30 Ramp 3 2nd lift :2608+00-2620+00 Ramp 2 2nd 1:Ft 12620+00-2631+25 Ramp & Accel 2743+70-27A94-00 Ramp C 2746+71-2747+61 Ramp C Gore 2549+10-2552+50 RML L+ Gaardrail Widening 2585+36.5-2588+36 LML Lt Guardrait Widening 2536+83-2544+00 LML L+ Guardrail Widening 2585+36.5-2588+85 LML Rt boardrail Widening -2558+26-2561+15 LML L+ Buardrail Widening 12558+265 -2561+79 LML R+ Boardran' Widening

SECT	21		LET_MO	6		TYPE WORK				SUPPLIER_CHANGED									
ROUTE	30		END_LONG			EXISTING CONDITION				SUPPLIER									
COUNTY	Hot Spring	linates	END_LAT			JOB_NAME	JOCIAI IIIII- WESI	(AC%									
DIST	9	GPS Coord	BEG_LONG			TYPE_WORK	- (0	kuddilze & Uverlay		SUPPLIER_AND_DATA	Rogers Groun - Briendshin	Rogers Group - Friendship	Martin Marietta - Jones Mill	Rogers Group - Friendship	Rogers Group - Friendship	Rogers Group - Friendship	Martin Marietta - Jones Mill	Rogers Group - Friendship	Martin Marietta - Jones Mill
CONTRACTOR	ROGERS GROUP, INC.		BEG_LAT			JOB_STATUS		Tet		N_MAX	205	205	205	205	205	205	205	205	205
RESIDENT_ENGINEER	T BABER		LENGTH	6.88		COMP_YR	0000	7007		DIRECTION	НВ	WB	EB	EB	WB	WB	EB	WB	EB
OLD JOB NO	R60045		END	92.84		COMP_MO		×		NO_LANES	¢	1							
JOB_NO	B60115		BEGIN	85.96		LET_YR	ç	00		LANE_WIDTH	12								

Job Status	Complete		Location	WB-in/sh	WB-in/sh	WB-in/sh	WB-in/sh	WB-out	WB-out	WB-OUT	WB-in/sh	WB-out	WB-out	WB-out	WB-out	WB-in/ch	WB-in/sh	EB-in/sh	EB-in/sh	EB-in/sh	EB-in/sh	EB-out	EB-out	EB-out	EB-out	EB-In/Sh			PG	76				76
Year Completed	2002		Station	4040+80	3986+80	3848+26	3891+92	4023+57	4060+25	404/+46 2001-10	4071+12	4071+12	3891+30	3831+20	3813+60	3010+00	3814+00	3874+25	3909+36	3961+50	3993+25	3869+75	3908+13	4004+00	4054+80	4060+00			AC SUPPLIER	Royal				Royal
Month Completed	Q	ooto C	Station	3986+80	3930+70	3793+02	3848+26	3932+40	4023+57	3956+95	4060+20	4060+25	3831+20	3789+30	3788+20	3901+10	3790+25	3814+70	3874+25	3931+76	3961+50	3790+35	3868+79	3931+80	4015+75	3993+25			AC%	5.1				5.1
Year Let	2001	TIAN		London												Iondon													ON_NSU_XIM	SP384C-01				SP443C-01
Month Let	4	VAN IA		205												205	202										ſ		Rate	333 334 325 312	105	350 354 354 405	398	340 327 348 328
Length	5.34	0/1/ГА	WIN0/	68.2												66.7	1.00											atac	Location	EB-in/sh EB-in/sh EB-out EB-out	WB.in/ch	WB-in/sh WB-in/sh WB-out WB-out	WB-out	EB-in/sh EB-out EB-out EB-in/sh
End	76.85	V MAA		12.3												10	4											ä	Station	3858+60 3908+80 3827+25 3908+50	3001+25	3962+95 3962+95 4071+12 4071+12 3901+00	3865+10	4047+25 3986+50 4054+50 3826+35
Begin	71.51	0/ 1//	140/	4													t												Station	a 3826+35 3858+60 3791+70 3827+25	3810+03	3962+95 3962+95 3931+94 3930+67 3865+10	3818+60	3931+95 3932+00 3986+50 3801+00
Section	22		2	76												76	2												PLANT	London	uopuo			London
Route	40			Boval												level	ipoda												N_MAX	205	205	8		205
County	Pope	000	%)Y	4.3												CV	i.t												%VFA	71.2	67.7			69.4
District	ω	Base		SP363C-01												SD1950-01	10-0024-10												%VMA	13.3	106	2		13.1
Contractor	Gilbert Central		Direction	E-W																							Rinder	ianiin	%AV	4		ŧ		4
Resident Engineer	McAlister, Burnett, Tolleson		No. Lanes	4																									PG	76	76	2		76
Old Job No.	R80038, R80039		Lane Width	12																									AC SUPPLIER	Royal	Botol	B C C C C C C C C C C C C C C C C C C C		Royal
Job Name	Johnson Co. Line-Mill Creek (F)		Existing Condition	Poor																									AC%	ъ. ъ.	16	9 †		4.5
Job No.	B80104																												MIX DSN NO	SP107-02	CD2020-01			SP434C-01

> Type Work R/O

ļ	Š.
à	5
Ϋ́	É.
a	31
Ľ	1

		23					
	Rate	243	233	193	212	221	302
	Location	WB-in/sh	WB-in/sh	WB-in/sh	WB-out	WB-out	WB-in/sh
Rates	Station	4071+12	4001+10	3901+00	3881+00	4071+12	3811+80
	Station	4001+10	3932+00	3811+80	3782+50	3931+00	3782+50
	PLANT	London					
	N_MAX	205					
	%VFA	72.8					
	%VMA	14.6					
	%AV	4					
	- 1						

4 14.6 72.9 205 London 3932+20 4053+50 EB-in/sh 242 3936+75 4052+80 EB-out 284 3791+80 3877+00 EB-in/sh 239 3792+15 3903+20 EB-out 237

Job Status	Complete		Location	WB-in/sh	WB-in/sh	WB-in/sh	WB-In/Sh	WB-out	WB-out	WB-out	WB-in/sh	WB-out	WB-out	WB-out		WB-in/sh WB-in/sh	EB-in/sh	EB-in/sh	EB-in/sh	EB-in/sh		ER-out	EB-out	EB-in/sh			PG	76				76
Year Completed	2002		Station	4040+80	3986+80	3848+26	3891+92	4060+25	4047+46	3901+10	4071+12	4071+12	3891+30 3831+20	3813+60		3919+00 3814+00	3874+25	3909+36	3961+50	3993+25	C/+6000	4004+00	4054+80	4060+00			AC SUPPLIER	Royal				Royal
Month Completed	9	Batac	Station	3986+80	3930+70	3793+02	3848+26	4023457	3956+95	3831+20	4060+20	4060+25	3831+20 3780+30	3788+20		3901+10 3790+25	3814+70	3874+25	3931+76	3961+50	02406/5	3031±80	4015+75	3993+25			AC%	5.1				5.1
Year Let	2001	DI ANT		London												London											MIX_DSN_NO	SP384C-01				SP443C-01
Month Let	4	N MAX		205												205											Rate	333 334 325 312	321	350 348 354 405	398	340 327 348 328
Length	5.34	%WEA		68.2												66.7										ates	Location	EB-in/sh EB-in/sh EB-out EB-out	WB-in/sh	WB-in/sh WB-in/sh WB-out WB-out	WB-out	EB-in/sh EB-out EB-out EB-in/sh
End	76.85	DAMA 2		12.3												12										ä	Station	3858+60 3908+80 3827+25 3908+50	3901+25	4071+12 3962+95 4071+12 3901+00	3865+10	4047+25 3986+50 4054+50 3826+35
Begin	71.51	%∆V/		4											,	4											Station	3826+35 3858+60 3791+70 3827+25	3810+03	3962+95 3931+94 3930+67 3865+10	3818+60	3931+95 3932+00 3986+50 3801+00
Section	22	Ud	-	76											i	76											PLANT	London	London			London
Route	40			Royal											Î	Royal											N_MAX	205	205			205
County	Pope	AC%		4.3												4.2											%VFA	71.2	67.7			69.4
District	œ	Base MIX DSN NO		SP363C-01												SP425C-01											%VMA	13.3	12.6			13.1
Contractor	Gilbert Central		Direction	E-W																					Binder		%AV	4	4			4
Resident Engineer	McAlister, Burnett, Tolleson		No. Lanes	4																							PG	76	76	!		76
Old Job No.	R80038, R80039		Lane Width	12																							AC SUPPLIER	Royal	Roval			Royal
Job Name	Johnson Co. Line-Mill Creek (F)		Existing Condition	Poor																							AC%	4.5	4.6	1		4.5
Job No.	B80104																										MIX DSN NO	SP107-02	SP392C-01			SP434C-01

> Type Work R/O

0	
ğ	
Ĕ	
S	L
	L

-	۵	6	m	~	~	_	~
	Rat	24	23	19,	21	22	30
8	Location	WB-in/sh	WB-in/sh	WB-in/sh	WB-out	WB-out	WB-in/sh
Rates	Station	4071+12	4001+10	3901+00	3881+00	4071+12	3811+80
	Station	4001+10	3932+00	3811+80	3782+50	3931+00	3782+50
	PLANT	London					
	N_MAX	205					
	%VFA	72.8					
	%VMA	14.6					
	%AV	4					

4 14.6 72.9 205 London 3932+20 4053+50 EB-in/sh 242 3936+75 4052+80 EB-out 284 3791+80 3877+00 EB-in/sh 239 3792+15 3903+20 EB-out 237

1010

%

1010

RAP RAP RAP RAP RAP RAP G 11 Duffield Russellville F11 Duffield Russellville F11 Duffield Russellville F Duffield Russellville
 Duffield Russellville
 Duffield Russellville 10 Duffield Russellville 25 Duffield Russellville 25 Duffield Russellville 11 Duffield Russellville
 11 Duffield Russellville 11 Duffield Russellville % Source 15 Duffield Russellville 13 Duffield Russellville 10 Duffield Russellville 15 Duffield Russellville 15 Duffield Russellville 13 Duffield Russellville 13 Duffield Russellville 13 Duffield Russellville 13 Duffield Russellville 10 Duffield Russellville 10 Duffield Russellville 10 Duffield Russellville Source Scrngs. Scrngs. Scrngs. Scrngs. Scrngs. Scrngs. Clean Scrns. Clean Scrns. S Sand 10 Jeffery Sand Conway 12 Duffield Russellville 12 Duffield Russellville 12 Duffield Russellville 13 Duffield Russellville13 Duffield Russellville13 Duffield Russellville 7 Duffield Russellville7 Duffield Russellville7 Duffield Russellville 10 Jeffery Sand Conway % Source 13 Duffield Russellville 10 Duffield Russellville 10 Duffield Russellville 10 Duffield Russellville 9 Duffield Russellville 12 Duffield Russellville 6 Duffield Russellville 10 Duffield Russellville 7 Duffield Russellville 10 Duffield Russellville 10 Duffield Russellville 10 Duffield Russellville 10 Duffield Russellville **10 Duffield Russellville** 9 Duffield Russellville 12 Duffield Russellville 6 Duffield Russellville 10 Duffield Russellville 7 Duffield Russellville 7 Duffield Russellville 10 Duffield Russellville 26 Duffield Gumlog 26 Duffield Gumlog Aggregate Types, Sources, and % Reg. Res. Sorngs.
Reg. Res. Sorngs. Reg. Res. Scrngs. Reg. Res. Scrngs. Scrngs. 1/4" Screenings 3/8" Screenings 3/8" Screenings Reg. Res. 5 Screening Screening Screening Screening Screening C. Sand C. Sand Sand Sand Sand Sand Sand 15 Duffield Russelfville R 15 Duffield Russelfville R 25 Duffield Russelfville 1 Duffield Russellville 17 Duffield Russellville 17 Duffield Russellville 15 Duffield Russellville 13 Duffield Russellville 13 Duffield Russellville 15 Duffield Russellville 15 Duffield Russellville **31 Duffield Russellville** 31 Duffield Russellville 31 Duffield Russellville 17 Duffield Russellville 15 Duffield Russellville 15 Duffield Russellville 13 Duffield Russellville 13 Duffield Russellville 13 Duffield Russellville 15 Duffield Russellville 15 Duffield Russellville 15 Duffield Russellville 13 Duffield Russellville 15 Duffield Russellville Duffield Russellville **Duffield Russellville** 20 Rogers Greenbreir 20 Rogers Greenbreir 30 Duffield Gumlog 8 Duffield Gumlog 8 Duffield Gumlog **30 Duffield Gumlog** Source % 31 31 Clean Scrngs. Clean Scrngs. Clean Scrngs. Clean Scrngs. Clean Scrngs. 1/2" CHIP 1/2" CHIP 1/2" CHIP 1/2" CHIP 1/2" 1/2" 1/2" 1/2" 1/2" 1/2" Screenings Screenings Screenings Screenings Screenings Screenings 1/2" CHIP 1/2" CHIP 1/2" 1/2" 1/2" 1/2" CHIP 1/2" CHIP 1/2" CHIP 1/2" CHIP 1/2" CHIP 1/2" CHIP Screening Screening 1/2" CHIP 1/2" CHIP 1/2" CHIP 1/2" CHIP 1/2" CHIP 3 22 Duffield Russelfville 1/2 12 Duffield Russelfville 1/3 33 Duffield Russelfville 1/2 33 Duffield Russelfville 1/2 33 Duffield Russelfville 1/2 25 Duffield Russellville 25 Duffield Russellville % Source 15 Duffield Russellville 15 Duffield Russellville 25 Duffield Russellville 24 Duffield Russellville 24 Duffield Russellville 25 Duffield Russellville 25 Duffield Russellville **25 Duffield Russellville** 24 Duffield Russellville 24 Duffield Russellville 25 Duffield Russellville 25 Duffield Russellville 25 Duffield Russellville 33 Duffield Russellville 42 Duffield Russellville 15 Duffield Russellville 15 Duffield Russellville 25 Duffield Russellville 24 Duffield Russellville 25 Duffield Russellville 24 Duffield Russellville 20 Rogers Greenbreir 20 Rogers Greenbreir 35 Duffield Gumlog 1/2" Minus 1/2" Minus 1/2" Minus 1/2" Minus 1/2" Minus Ind. Sand Ind. Sand 1/2" Chips 1/2" Chips 3/4" CHIP Chips 3/4" 3/4" 3/4" CHIP Chips 1/2" Chips 1/2" Chips N 3/4" 3/4" 3/4" 3/4" 3/4" 1/2" 1/2" 3/4" 3/4" 15 Duffrield Russellville 1, 50 Rogers Greenbreir In 19 Duffield Russellville
 19 Duffield Russellville
 19 Duffield Russellville 44 Duffield Russellville 8 Duffield Russellville 8 Duffield Russellville **19 Duffield Russellville** 44 Duffield Russellville 44 Duffield Russellville 19 Duffield Russellville 19 Duffield Russellville 50 Rogers Greenbreir 40 Duffield Gumlog
37 Duffield Gumlog
35 Duffield Gumlog
35 Duffield Gumlog
35 Duffield Gumlog
37 Duffield Gumlog % Source 40 Duffield Gumlog 40 Duffield Gumlog 40 Duffield Gumlog 1" Binder Rock 1" Binder Rock 1" Binder Rock 1" Binder Rock Concrete Rock 1" Binder Rock 1" Binder Rock Concrete Rock Concrete Rock Concrete Rock 1" Binder Rock 1" Binder Rock 3/4" Minus 3/4" Minus 3/4" Minus 3/4" Minus 3/4" Minus 5/8" Chip 5/8" Chip 3/4" Minus 3/4" Minus Minus 3/4" Minus Minus Minus 11/2" 11/2" 11/2" 11/2" 11/2" 11/2" 11/2" 11/2" 11/2" 11/2" 1/2" 3/4" 3/4" 3/4" | 3/4"

Source

Jack Woods Russellville .

> JOB NO. B10102 FAP BIM-B40-0(1)0 7 IMD-40-4(75)216 BRINKLEY - GOODWIN (F) MONROE & ST. FRANCIS COUNTIES Forrest City Plant

EXHIBIT S-1

BREAKDOWN OF TONNAGE PER LOT AND MIX DESIGN ACHM (PG76-22) BASE COURSE (1 1/2")

Lot No.	Lab No.		Date	AB	Air Voids	Densities	VMA
1	SP028C-01	Forrest City	8/22/01	4.6	3.6	93.5	12
2	SP028C-01	Forrest City	9/7/01	4.5	3.8	92.4	12
3	SP028C-01	Forrest City	9/10/01	4.4	4.2	93	12.3
4	SP028C-01	Forrest City	9/10/01	4.6	4	92.7	12.4
5	SP028C-01	Forrest City	9/19/01	4.5	3.6	93.4	12
6	SP028C-01	Forrest City	9/24/01	4.6	4.1	91.5	11.1
7	SP028C-01	Forrest City	9/27/01	4.4	3.8	92.4	11.8
8	SP028C-01	Forrest City	10/1/01	4.5	3.7	92.5	12
9	SP028C-01	Forrest City	10/5/01	4.6	4.2	93.5	12.6
10	SP028C-01	Forrest City	10/24/01	4.5	3.6	93.6	11.8
11	SP028C-01	Forrest City	10/30/01	4.6	3.7	92.4	12.1
12	SP028C-01	Forrest City	10/31/01	4.6	3.2	92.2	11.7
13	SP028C-01	Forrest City	11/10/01	4.5	4	92.7	12.3
14	SP028C-01	Forrest City	11/13/01	4.6	4.1	94.5	12.6
15	SP028C-01	Forrest City	3/12/02	4.6	4.3	92.6	12.8
16	SP028C-01	Forrest City	3/14/02	4.6	4.2	93.1	12.5
17	SP028C-01	Forrest City	3/15/02	4.6	3.8	93.6	12.1
18	SP028C-01	Forrest City	3/16/02	4.5	4.3	92.3	12.4
19	SP028C-01	Forrest City	3/23/02	4.5	3.8	93.6	11.9
20	SP028C-01	Forrest City	3/26/02	4.5	4.2	94	12.3
21	SP028C-01	Forrest City	3/27/02	4.4	3.7	92.4	11.8
22	SP028C-01	Forrest City	3/28/02	4.5	3.7	93.1	11.9
23	SP028C-01	Forrest City	4/3/02	4.4	3.4	92.5	11.6
24	SP028C-01	Forrest City	4/9/02	4.5	3.9	92.3	12.3
25	SP028C-01	Forrest City	4/10/02	4.5	4.5	93.1	12.7
26	SP028C-01	Forrest City	4/15/02	4.5	4.2	93.2	12.4
27	SP028C-01	Forrest City	4/16/02	4.5	3.2	93.7	11.6
28	SP028C-01	Forrest City	4/18/02	4.5	3.8	94	12