



# BRIDGE RECORD

Form 1079 1/2 - B-500-5-50-107158-C-McB.

LOCATION *Evening shade-*  
Name or Station *Ash Flat*

Over *Piney Creek*

Br. No. *798-A*  
(*Br. Widened*)

Year *1954-55*

Route No. *11* Section No. *16*

County *Sharp*

Job No. *5417*

INSPECTION OF SITE		DESCRIPTION OF STRUCTURE				
By	Date	Span	Roadway	Height Foundat'n	Superstructure	Substructure
	<i>10</i>	<i>25'-0"</i>				
	<i>10</i>	<i>101'-0"</i>	<i>26'-0"</i>		<i>R.C.D. Girder &amp;</i>	<i>R.C. Abutments</i>
	<i>20</i>	<i>35'-0"</i>	<i>1'-6" Curbs</i>		<i>Arch spans</i>	<i>&amp; Bents</i>

Drawings No. *8665, 8666, 8677-8687, 2389, 1888, 1891, 1896*

Plans Started	Completed	Sent to B. P. R. for Appr.	Appr. for Letting	Advertised
<i>7-7-54</i>	<i>11-8-54</i>	<i>11-9-54</i>	<i>11-24-54</i>	<i>11-25-54</i> <i>12-2-54</i>
Date of Letting	<i>12-9-54</i>	Contractor	<i>Forsgren Brothers</i>	
Estimated Cost	<i>\$ 24,430.90</i>	Address	<i>Fort Smith, Ark.</i>	
Contract Price	<i>\$ 26,843.50</i>	Completed Cost	<i>\$ 26,621.42</i>	

Remarks: *Total Length of Bridge = 202'-0"*

*(This Bridge Widened from 20'-0")*

*Loading - H-20*