

## BRIDGES

LOCATION 5 Mi N. Marianna

Name or Station \_\_\_\_\_

Over L'Anquile River No. 265Year 1925Route No. B-1Section No. 10-15County LeeProject No. 191-C

INSPECTION OF SITE		DESCRIPTION OF STRUCTURE				
By	Date	Span	Roadway	Height Fondat'n	Superstructure	Substructure
<u>N. B. Garver, G. W. Mayo</u>	<u>4/3/25</u>	<u>1-150' 5-15'-0"</u>	<u>16'</u>	<u>4.51</u>	<u>Steel &amp; Wood</u>	<u>Concrete &amp; Wood</u>

## PLANS

Plans Started	Completed	Sent to B. P. R. for Appr.	Appr. for Letting	Advertised
<u>4-27-25</u>	<u>5-15-25</u>	<u>5/22/25</u>	<u>6/17/25</u>	<u>6/10/25</u>

## Cost of Plans

CONTRACT Dated July 20, 25.

Date of Letting	Contractor
<u>6/29/25</u>	<u>Vincennes Br. Co.</u>

Contract Price	Estimated Cost + 10%
<u>\$ 28783.06</u>	<u>\$ 33065.20</u>

## UNIT PRICES

Concrete:	Str. Steel \$ .063	Excavation:
Class A \$ 22.00	Reinf. Bars \$ .05	Dry \$ 1.00
Class B \$ _____	120° (Tr.) Lumber \$ 65.00 (Untr.)	Wet \$ 5.00
Floors <sup>123</sup> \$ 22.50	Piles Bridge \$ 1.10 (Treated)	Rdy. Rock \$ 4.0
Wood Hand Rail \$ 1.00° MBM (Untr.)	Fdn. \$ 1.00 (Untr.)	Gr. Surf. { 1-2 0.75 2-3 0.75